



CNC-11L26709

MOCK-UP TEST REPORT

CANADA GRANDVIEW PROJECT  
(GVLS-150)

***CNC** Testing Laboratory*  
*Curtainwall design & Consulting*

## TESTING CERTIFICATE

<p><b>CNC TESTING LABORATORY</b> 27316 222, Indeung-ro, Chungju-si, Chungcheong buk-do, Korea Tel : 043-854-7791 Fax : 043-854-7795</p>	<p>Certificate No. : CNC-11L26709 Page ( 1 ) / ( 2 ) Pages</p>		
---	--	---	---

1. Client
  - o Name : Grandview EA Building Systems Corp
  - o ADDRESS : 570-999 West Broadway, Vancouver, BC V5Z 1K5
  - o Date of Receipt : 2019-10-08
2. Use of Report : Performance Evaluation
3. Test Sample : CANADA GRANDVIEW PROJECT (GVLS-150)
4. Date of Test : 2019-10-07 / 10-10 ~ 10-11
5. Test method used : (1) Air infiltration test ASTM E 283-04 (2012)  
 (2) Water penetration test under static pressure ASTM E 331-00 (2016)  
 (3) Structural performance test (Design/Proof load) ASTM E 330 / E330M-14  
 (4) Thermal Cycling Test Modified AAMA 501.5
6. Testing Environment  
 10-07 Temp. : ( 15.5 ± 2 ) °C , Humidity : ( 85.0 ± 3 ) % R.H. , ATM. : 1 017 hPa  
 10-10 Temp. : ( 14.0 ± 2 ) °C , Humidity : ( 71.0 ± 3 ) % R.H. , ATM. : 1 014 hPa  
 10-11 Temp. : ( 14.5 ± 2 ) °C , Humidity : ( 70.0 ± 3 ) % R.H. , ATM. : 1 015 hPa

7. Test Results

Test Items	Test Condition	Unit	Test Method	Test Results
Air infiltration	+300 Pa -300 Pa	m <sup>3</sup> /h	(1)	See Attachment #1
Water penetration under static pressure	+720 Pa	-	(2)	
Structural performance (Design load)	+1.44 kPa (Positive) / -1.44 kPa (Negative)	mm	(3)	
Structural performance (Proof load)	+2.16 kPa (Positive) / -2.16 kPa (Negative)	mm	(3)	
Thermal Cycling	See Attachment		(4)	

The results shown in this test report refer only to the sample(s) tested unless otherwise stated.  
This Test Report cannot be reproduced, except in full.

Affirmation	Tested by Name : GWAN-YOUNG, CHUNG (Signature)	Technical Manager Name : YI-BOK, CHUNG (Signature)
-------------	---	---



The above testing certificate is the accredited test result by Korea Laboratory Accreditation Scheme, which signed the ILAC-MRA.

**2019. 10. 18.**

**CNC Testing Laboratory**  
Accredited by KOLAS, Republic of KOREA



Attachment #1

<p><b>CNC TESTING LABORATORY</b> 27316 222, Indeung-ro, Chungju-si, Chungcheong buk-do, Korea Tel : 043-854-7791 Fax : 043-854-7795</p>	<p>Certificate No. : CNC-11L26709 Page ( 2 ) / ( 2 ) Pages</p>																																								
<p>■ TEST Results ○ Test Sample size 3 100 mm (W) × 2 400 mm (H) - HORIZONTAL SLIDING DOOR</p>																																									
<p>2019-10-07 TEST I</p>																																									
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Test Items</th> <th style="width:15%;">Test Condition</th> <th style="width:20%;">Specification</th> <th colspan="2" style="width:50%;">Test Results</th> </tr> </thead> <tbody> <tr> <td rowspan="2" style="text-align: center;">Air infiltration</td> <td style="text-align: center;">+300 Pa</td> <td style="text-align: center;">Less than 1.50 L/s-m<sup>2</sup></td> <td style="text-align: center;">0.34 L/s-m<sup>2</sup></td> <td style="text-align: center;">Pass</td> </tr> <tr> <td style="text-align: center;">-300 Pa</td> <td style="text-align: center;">Less than 1.00 L/s-m<sup>2</sup></td> <td style="text-align: center;">0.86 L/s-m<sup>2</sup></td> <td style="text-align: center;">Pass</td> </tr> <tr> <td style="text-align: center;">Water penetration under static pressure</td> <td style="text-align: center;">+720 Pa</td> <td style="text-align: center;">No uncontrolled water leakage is allowed.</td> <td style="text-align: center;">No leak</td> <td style="text-align: center;">Pass</td> </tr> <tr> <td rowspan="2" style="text-align: center;">Structural performance (Design load)</td> <td style="text-align: center;">+1.44 kPa (Positive)</td> <td style="text-align: center;">Less than 13.14 mm</td> <td style="text-align: center;">MULLION</td> <td style="text-align: center;">8.91 mm</td> <td style="text-align: center;">Pass</td> </tr> <tr> <td style="text-align: center;">-1.44 kPa (Negative)</td> <td style="text-align: center;">Less than 13.14 mm</td> <td style="text-align: center;">MULLION</td> <td style="text-align: center;">10.08 mm</td> <td style="text-align: center;">Pass</td> </tr> <tr> <td rowspan="2" style="text-align: center;">Structural performance (Proof load)</td> <td style="text-align: center;">+2.16 kPa (Positive)</td> <td style="text-align: center;">Less than 4.60 mm</td> <td style="text-align: center;">MULLION</td> <td style="text-align: center;">2.58 mm</td> <td style="text-align: center;">Pass</td> </tr> <tr> <td style="text-align: center;">-2.16 kPa (Negative)</td> <td style="text-align: center;">Less than 4.60 mm</td> <td style="text-align: center;">MULLION</td> <td style="text-align: center;">3.47 mm</td> <td style="text-align: center;">Pass</td> </tr> </tbody> </table>	Test Items	Test Condition	Specification	Test Results		Air infiltration	+300 Pa	Less than 1.50 L/s-m <sup>2</sup>	0.34 L/s-m <sup>2</sup>	Pass	-300 Pa	Less than 1.00 L/s-m <sup>2</sup>	0.86 L/s-m <sup>2</sup>	Pass	Water penetration under static pressure	+720 Pa	No uncontrolled water leakage is allowed.	No leak	Pass	Structural performance (Design load)	+1.44 kPa (Positive)	Less than 13.14 mm	MULLION	8.91 mm	Pass	-1.44 kPa (Negative)	Less than 13.14 mm	MULLION	10.08 mm	Pass	Structural performance (Proof load)	+2.16 kPa (Positive)	Less than 4.60 mm	MULLION	2.58 mm	Pass	-2.16 kPa (Negative)	Less than 4.60 mm	MULLION	3.47 mm	Pass
Test Items	Test Condition	Specification	Test Results																																						
Air infiltration	+300 Pa	Less than 1.50 L/s-m <sup>2</sup>	0.34 L/s-m <sup>2</sup>	Pass																																					
	-300 Pa	Less than 1.00 L/s-m <sup>2</sup>	0.86 L/s-m <sup>2</sup>	Pass																																					
Water penetration under static pressure	+720 Pa	No uncontrolled water leakage is allowed.	No leak	Pass																																					
Structural performance (Design load)	+1.44 kPa (Positive)	Less than 13.14 mm	MULLION	8.91 mm	Pass																																				
	-1.44 kPa (Negative)	Less than 13.14 mm	MULLION	10.08 mm	Pass																																				
Structural performance (Proof load)	+2.16 kPa (Positive)	Less than 4.60 mm	MULLION	2.58 mm	Pass																																				
	-2.16 kPa (Negative)	Less than 4.60 mm	MULLION	3.47 mm	Pass																																				
<p>2019-10-10 ~ 11 TEST II</p>																																									
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Test Items</th> <th colspan="2" style="width:15%;">Test Condition</th> <th style="width:20%;">Specification</th> <th colspan="2" style="width:47%;">Test Results</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">Thermal Cycling</td> <td rowspan="2" style="text-align: center;">1<sup>ST</sup>~3<sup>RD</sup> CYCLE</td> <td style="text-align: center;">HOT</td> <td rowspan="2" style="text-align: center;">The specimen shall be free from defects.</td> <td colspan="2" style="text-align: center;">HOT : Pass</td> </tr> <tr> <td></td> <td style="text-align: center;">24°C 82°C</td> <td style="text-align: center;">24°C -18°C</td> <td colspan="2" style="text-align: center;">COLD : Pass</td> </tr> </tbody> </table>	Test Items	Test Condition		Specification	Test Results		Thermal Cycling	1 <sup>ST</sup> ~3 <sup>RD</sup> CYCLE	HOT	The specimen shall be free from defects.	HOT : Pass			24°C 82°C	24°C -18°C	COLD : Pass		<p>END.</p>																							
Test Items	Test Condition		Specification	Test Results																																					
Thermal Cycling	1 <sup>ST</sup> ~3 <sup>RD</sup> CYCLE	HOT	The specimen shall be free from defects.	HOT : Pass																																					
		24°C 82°C		24°C -18°C	COLD : Pass																																				

INDEX

---

---

1. GENERAL	2
2. WEATHER CONDITION	2
3. PARTICIPANTS	2
4. INSTALLATION SCHEDULE OF SPECIMEN	3
5. SPECIMEN DESCRIPTION	3
6. TEST SPECIFICATION / METHOD	4
7. METHOD & RESULT OF TEST I	5
7- 1. STATIC AIR INFILTRATION & EXFILTRATION	(ASTM E 283)
7- 2. WATER PENETRATION TEST UNDER STATIC PRESSURE	(ASTM E 331)
7- 3. STRUCTURAL PERFORMANCE (DESIGN LOAD) BY STATIC PRESSURE	(ASTM E 330)
7- 4. STRUCTURAL PERFORMANCE (PROOF LOAD) BY STATIC PRESSURE	(ASTM E 330)
8. METHOD & RESULT OF TEST II	9
8- 1. THERMAL CYCLING TEST	(AAMA 501.5)
9. SUMMARY	13
10. MOCK-UP DWG.	14

---

ATTACHED : PHOTOS	19~23 (F)
CERTIFICATES OF MOCK-UP TESTING LABORATORY	

## 1. GENERAL

- 1-1. PROJECT : CANADA GRANDVIEW PROJECT (HORIZONTAL SLIDING DOOR)  
1-2. PLACE OF TEST : CNC TESTING LABORATORY  
1-3. DATE OF TEST : 2019. 10. 07. 5:00 P.M. ~ 6:30 P.M.  
2019. 10. 10. 8:30 A.M. ~ 10. 11. 11:00 A.M.  
1-4. DATE OF REPORT : 2019. 10. 18.  
1-5. CLIENT : Grandview EA Building Systems Corp

## 2. WEATHER CONDITION

2.1. DATE	:	10. 07.	10. 10.	10. 11.
2-2. WEATHER	:	CLEAR	CLEAR	CLEAR
2-3. TEMPERATURE	:	15.5 deg.C	14.0 deg.C	14.5 deg.C
2-4. HUMIDITY	:	85 %	71 %	70 %
2-5. ATMOSPHERIC PRESSURE	:	1017 hPa	1 014 hPa	1 015 hPa

## 3. PARTICIPANTS

- BYOUNG-SUN, YOU (DIRECTOR) : Grandview EA Building Systems Corp  
SU-BOK, HAN (PRESIDENT) : E-wha system  
GWAN-YOUNG, CHUNG (ASSISTANT MANAGER) : CNC  
DONG-JIN, ROH (MANAGER) : CNC  
YI-BOK, CHUNG (GENERAL MANAGER) : CNC

#### 4. INSTALLATION SCHEDULE OF SPECIMEN

- 4-1. INSTALLATION OF CHAMBER : 2019. 10. 01.
- 4-2. INSTALLATION OF SPECIMEN : 2019. 10. 04.
- 4-3. CHAMBER CLOSING : 2019. 10. 04.

#### 5. SPECIMEN DESCRIPTION

- 5-1. TYPE OF SPECIMENS : AL. HORIZONTAL SLIDING DOOR (AW-PG30-SD) ; GVLS-150
- 5-2. SPECIMEN DIMENSION : 3 100 mm (W) × 2 400 mm (H)
- 5-3. GLASS : THK. 24 PAIR GLASS  
(6 H/S + 12 AS + 6 H/S)
- 5-4. GASKET : E.P.D.M
- 5-5. SEALANT : WEATHER SILICONE - DC 907
- 5-6. ANCHORING, WEATHERSTRIPPING, DRAINAGE, HARDWARE AND INSTALLATION ETC.  
: SEE P-14 ~ P-17 MOCK-UP DWG.

## 6. TEST SPECIFICATION / METHOD

※ AAMA/WDMA/CSA101/1.S.2/A440-17

- North American Fenetration Standard/Specification for Windows, Doors, and Skylights

6-1. STATIC AIR INFILTRATION TEST

: ASTM E 283

Standard Test Method For Determining Rate Of Air Leakage  
Through Exterior Windows, Curtain Walls, And Doors  
Under Specified Pressure Differences Across The Specimen

6-2. WATER PENETRATION TEST

: ASTM E 331

Standard Test Method For Water Penetration Of Exterior Windows,  
Skylight, Doors and Curtain Walls By Uniform Static Air Pressure  
Difference

6-3. STRUCTURAL PERFORMANCE TEST

: ASTM E 330

Standard Test Method For Structural Performance Of Exterior Windows,  
Doors, Skylight and Curtain Walls By Uniform Static Air Pressure Difference

6-4. THERMAL CYCLING TEST

: AAMA 501.5

Thermal Cycling of Exterior Walls

**7. METHOD & RESULT OF TEST I**

**2019-10-07 TEST (HORIZONTAL SLIDING DOOR ; AW-PG30-SD)**

**7- 1. STATIC AIR INFILTRATION & EXFILTRATION TEST (ASTM E 283)**

AT POSITIVE +300 Pa (+6.24 psf) & NEGATIVE -300 Pa (-6.24 psf) STATIC PRESSURE

7-1-1 : SLIDING DOOR (+300 Pa)	
FILM ON (TARE)	8.20 L/s (17.38 cfm)
FILM OFF (TOTAL)	10.79 L/s (22.86 cfm)
=> AIR LEAKAGE AT SPECIMEN (NET)	<b>2.59 L/s</b> <b>(5.48 cfm )</b>
SPECIFICATION : LESS THAN 1.5 L/s·m <sup>2</sup> (0.3 cfm/ft <sup>2</sup> ) FOR SLIDING DOOR	
ALLOWABLE : 7.44 m <sup>2</sup> × 1.5 L/s·m <sup>2</sup> = <b>11.16 L/s</b>	

7-1-2 : SLIDING DOOR (-300 Pa)	
FILM ON (TARE)	8.90 L/s (18.86 cfm)
FILM OFF (TOTAL)	15.35 L/s (32.53 cfm)
=> AIR LEAKAGE AT SPECIMEN (NET)	<b>6.45 L/s</b> <b>(13.67 cfm )</b>
SPECIFICATION : LESS THAN 1.0 L/s·m <sup>2</sup> (0.2 cfm/ft <sup>2</sup> ) FOR SLIDING DOOR	
ALLOWABLE : 7.44 m <sup>2</sup> × 1.0 L/s·m <sup>2</sup> = <b>7.44 L/s</b>	

**TEST RESULT WAS SATISFACTORY.**

**7- 2. WATER PENETRATION TEST UNDER STATIC PRESSURE : ASTM E 331**

AT +720 Pa (+15 psf) STATIC PRESSURE WITH A WATER SPRAY RATE OF 3.4 ℓ/min·m<sup>2</sup>  
 (5 gallons/hr·ft<sup>2</sup>) FOR FIFTEEN(15) MINUTES.

AT +1 000 Pa (+20.9 psf) STATIC PRESSURE WITH A WATER SPRAY RATE OF 3.4 ℓ/min·m<sup>2</sup>  
 (5 gallons/hr·ft<sup>2</sup>) FOR FIFTEEN(15) MINUTES.

SPECIFICATION : NO UNCONTROLLED WATER LEAKAGE IS ALLOWED.

**TEST RESULT WAS SATISFACTORY.**



**7- 3. STRUCTURAL PERFORMANCE (DESIGN LOAD) BY STATIC PRESSURE : ASTM E 330**

HELD FOR TEN(10) SECONDS FOR LOADS.

DEFLECTIONS AND PERMANENT SET WILL BE MEASURED WITH DIGITAL INDICATORS.

+0.72 kPa	(+15.04 psf)	( 50% POSITIVE DESIGN LOAD)
+1.44 kPa	(+30.08 psf)	(100% POSITIVE DESIGN LOAD)
-0.72 kPa	(-15.04 psf)	( 50% NEGATIVE DESIGN LOAD)
-1.44 kPa	(-30.08 psf)	(100% NEGATIVE DESIGN LOAD)

SPECIFICATION :

- FRAMING MEMBER : LESS THAN THE MIN. OF L/175 FOR SPAN LENGTH

THE ALLOWABLE

1. MULLION : L = 2300 mm

L/175 = 13.14 mm

TEST RESULTS AT DESIGN LOAD

1. MULLION

NET DEFLECTION AT POSITIVE PRESSURE

8.91 mm < 13.14 mm

NET DEFLECTION AT NEGATIVE PRESSURE

10.08 mm < 13.14 mm

**TEST RESULTS WERE SATISFACTORY.**

REF. : TABLE 7-3-1, 7-3-2, 7-3-3, 7-3-4.

TABLE 7-3-1

TEST PRESSURE = +0.72 kPa (+15.04 psf)

50% POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	△allow	SPAN
1	MULLION	TOP	1.34 / 0.01			
2	MULLION	CENTER	5.96 / 0.20	4.56		2300
3	MULLION	BOTTOM	1.46 / 0.02			

TABLE 7-3-2

TEST PRESSURE = +1.44 kPa (+30.08 psf)

100% POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	△allow	SPAN
1	MULLION	TOP	2.76 / -0.25			
2	MULLION	CENTER	11.84 / 0.16	8.91	13.14	2300
3	MULLION	BOTTOM	3.10 / 0.06			

TABLE 7-3-3

TEST PRESSURE = -0.72 kPa (-15.04 psf)

50% NEGATIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	△allow	SPAN
1	MULLION	TOP	2.05 / 0.77			
2	MULLION	CENTER	7.87 / 1.82	5.92		2300
3	MULLION	BOTTOM	1.85 / 0.49			

TABLE 7-3-4

TEST PRESSURE = -1.44 kPa (-30.08 psf)

100% NEGATIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET△	△allow	SPAN
1	MULLION	TOP	2.80 / 0.11			
2	MULLION	CENTER	13.01 / 0.67	10.08	13.14	2300
3	MULLION	BOTTOM	3.06 / 0.14			

△/PS : DEFLECTION/PERMANENT SET

\* : NET DEFLECTION

**7- 4. STRUCTURAL PERFORMANCE (PROOF LOAD) BY STATIC PRESSURE (ASTM E 330)**

HELD FOR TEN(10) SECONDS FOR LOADS.

DEFLECTIONS AND PERMANENT SET WILL BE MEASURED WITH DIGITAL INDICATORS.

+1.08 kPa (+22.56 psf) ( 50% POSITIVE DESIGN LOAD)

+2.16 kPa (+45.12 psf) (100% POSITIVE DESIGN LOAD)

-1.08 kPa (-22.56 psf) ( 50% NEGATIVE DESIGN LOAD)

-2.16 kPa (-45.12 psf) (100% NEGATIVE DESIGN LOAD)

SPECIFICATION :

- FRAMING MEMBER : LESS THAN THE MIN. OF 2L/1000 FOR SPAN LENGTH

THE ALLOWABLE

1. MULLION : L = 2300 mm

2L/1000 = 4.60 mm

TEST RESULTS AT DESIGN LOAD

1. MULLION

NET PERMANENT SET AT POSITIVE PRESSURE 2.58 mm < 4.60 mm

NET PERMANENT SET AT NEGATIVE PRESSURE 3.47 mm < 4.60 mm

**TEST RESULTS WERE SATISFACTORY.**

REF. : TABLE 7-4-1, 7-4-2, 7-4-3, 7-4-4

TABLE 7-4-1

TEST PRESSURE = +1.08 kPa (+22.56 psf)

75% POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET PS	PS allow	SPAN
1	MULLION	TOP	2.86 / 0.57			
2	MULLION	CENTER	11.10 / 1.94	1.38		2300
3	MULLION	BOTTOM	3.00 / 0.56			

TABLE 7-4-2

TEST PRESSURE = +2.16 kPa (+45.12 psf)

150% POSITIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET PS	PS allow	SPAN
1	MULLION	TOP	4.71 / 0.35			
2	MULLION	CENTER	21.39 / 2.86	2.58	4.60	2300
3	MULLION	BOTTOM	5.12 / 0.20			

TABLE 7-4-3

TEST PRESSURE = -1.08 kPa (-22.56 psf)

75% NEGATIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET PS	PS allow	SPAN
1	MULLION	TOP	2.65 / 0.63			
2	MULLION	CENTER	12.44 / 3.42	2.79		2300
3	MULLION	BOTTOM	2.78 / 0.63			

TABLE 7-4-4

TEST PRESSURE = -2.16 kPa (-45.12 psf)

150% NEGATIVE UNIT: mm

NO.	INDICATOR LOCATION	POS	△/PS	NET PS	PS allow	SPAN
1	MULLION	TOP	4.46 / 0.49			
2	MULLION	CENTER	23.47 / 3.96	3.47	4.60	2300
3	MULLION	BOTTOM	5.20 / 0.47			

△/PS : DEFLECTION/PERMANENT SET

\* : NET DEFLECTION

## 8. METHOD & RESULT OF TEST II

2019-10-10, 11 TEST (HORIZONTAL SLIDING DOOR ; AW-PG30-SD)

### 8-1. THERMAL CYCLING TEST

1<sup>ST</sup> CYCLE ~ 3<sup>RD</sup> CYCLE

- HOT CONDITION FOR 2 HOURS

\* INDOOR CHAMBER CONDITION : 24 deg.C  $\pm$  2 deg.C

\* THERMAL CHAMBER : 82 deg.C  $\pm$  2 deg.C AT AIR

- COLD CONDITION FOR 2 HOURS

\* INDOOR CHAMBER CONDITION : 24 deg.C  $\pm$  2 deg.C

\* THERMAL CHAMBER : -18 deg.C  $\pm$  2 deg.C AT AIR

\* MEASURE INDOOR AND OUTDOOR SURFACE TEMPERATURES WITH ELECTRONIC THERMOCOUPLES, AND RECORD TEMPERATURES AT EVERY 15 MINUTES.

REF. : TABLE 8-1-1, 8-1-2, 8-1-3, 8-1-4, 8-1-5, 8-1-6

TABLE 8-1-1

1<sup>ST</sup> HOT CONDITION

UNIT : deg.C

T.C NO. TIME (min.)	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9
0	40	48	40	42	38	42	40	72	24.6	82
15	41	48	41	43	39	42	40	72	24.8	82
30	41	48	41	43	39	43	40	72	24.9	82
45	41	49	41	43	40	43	40	72	24.8	83
60(1 hr)	42	50	41	43	41	44	41	72	24.7	82
75	42	49	41	43	41	44	40	72	24.6	82
90	42	50	42	43	40	44	40	72	24.5	82
105	43	50	42	43	40	44	40	72	24.8	82
120(2 hr)	43	51	43	44	41	44	42	72	24.5	82
AVG. (deg.C)	41.7	49.2	41.3	43.0	39.9	43.3	40.3	72.0	24.7	82.1
GIVEN CONDITION									24±2 deg.C	82±2 deg.C

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.

TABLE 8-1-2

1<sup>ST</sup> COLD CONDITION

UNIT : deg.C

TIME (min.)	T.C NO.	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9	
0		11	2	10	11	14	7	10	-13	24.0	-18
15		10	1	10	10	13	6	9	-13	24.3	-18
30		10	1	10	10	13	6	9	-13	24.0	-18
45		10	1	10	11	13	6	9	-13	23.8	-18
60(1 hr)		10	1	10	11	13	6	9	-13	24.2	-18
75		10	1	10	11	13	6	9	-13	23.9	-18
90		10	1	10	11	13	6	9	-13	24.4	-18
105		10	1	10	11	13	6	9	-13	23.7	-18
120(2 hr)		10	1	10	10	13	5	9	-13	23.9	-18
AVG. (deg.C)		10.1	1.1	10.0	10.7	13.1	6.0	9.1	-13.0	24.0	-18.0
GIVEN CONDITION										24±2 deg.C	-18±2 deg.C

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.

TABLE 8-1-3

2<sup>ND</sup> HOT CONDITION

UNIT : deg.C

TIME (min.)	T.C NO.	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9	
0		40	48	41	44	39	42	42	71	24.1	82
15		41	48	42	45	39	42	42	71	24.8	82
30		41	47	42	44	39	41	42	71	24.6	82
45		42	48	42	45	39	41	43	71	24.6	82
60(1 hr)		43	48	43	45	40	42	43	71	25.1	82
75		43	49	43	45	40	42	43	71	24.7	82
90		43	49	43	45	40	42	43	71	25.2	82
105		43	50	43	46	40	43	43	71	25.0	82
120(2 hr)		43	49	43	45	39	42	43	71	24.5	82
AVG. (deg.C)		42.1	48.4	42.4	44.9	39.4	41.9	42.7	71.0	24.7	82.0
GIVEN CONDITION										24±2 deg.C	82±2 deg.C

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.



TABLE 8-1-4

2<sup>ND</sup> COLD CONDITION

UNIT : deg.C

T.C NO. TIME (min.)	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9
0	11	4	11	11	14	8	10	-13	24.0	-18
15	11	4	11	11	14	8	10	-13	23.8	-18
30	11	4	11	12	14	8	10	-13	23.5	-18
45	11	4	11	12	14	8	11	-12	24.1	-18
60(1 hr)	11	4	11	12	14	7	10	-12	24.0	-18
75	11	3	11	12	14	8	10	-13	23.8	-18
90	11	4	11	12	14	7	10	-13	24.1	-18
105	11	4	11	12	14	7	10	-13	24.1	-18
120(2 hr)	10	3	10	11	13	7	10	-13	24.2	-18
AVG. (deg.C)	10.9	3.8	10.9	11.7	13.9	7.6	10.1	-12.8	24.0	-18.0
GIVEN CONDITION									24±2 deg.C	-18±2 deg.C

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.

TABLE 8-1-5

3<sup>RD</sup> HOT CONDITION

UNIT : deg.C

TIME (min.)	T.C NO.	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9	
0		41	46	42	44	39	42	43	71	24.5	82
15		41	46	42	44	40	42	43	71	25.1	82
30		42	47	43	45	40	42	43	71	25.0	82
45		43	48	43	45	40	43	44	72	25.5	82
60(1 hr)		43	48	43	45	40	43	44	72	25.4	82
75		43	48	44	45	40	43	44	72	25.3	82
90		43	48	44	45	41	43	44	72	25.2	82
105		43	48	44	45	41	43	44	72	25.5	82
120(2 hr)		44	48	44	45	41	43	44	72	25.5	82
AVG. (deg.C)		42.6	47.4	43.2	44.8	40.2	42.7	43.7	71.7	25.2	82.0
GIVEN CONDITION										24±2 deg.C	82±2 deg.C

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.

TABLE 8-1-6

3<sup>RD</sup> COLD CONDITION

UNIT : deg.C

TIME (min.)	T.C NO.	SILL	RAIL 1	RAIL 2	JAMB	MUL.	GLA. 1	GLA. 2		AIR	
	IN	IN	IN	IN	IN	IN	IN	IN	OUT	IN	OUT
	0	1	2	3	4	5	6	7	8	9	
0	11	4	10	11	13	7	10	-12	23.5	-18	
15	11	3	10	11	13	7	10	-12	23.8	-18	
30	11	3	10	11	13	6	9	-12	23.8	-18	
45	11	3	10	11	13	6	9	-12	23.9	-18	
60(1 hr)	11	3	10	11	13	6	10	-12	24.1	-18	
75	11	3	10	11	13	6	10	-12	23.9	-18	
90	11	3	10	11	13	6	9	-12	24.0	-18	
105	11	3	10	11	13	6	10	-12	23.6	-18	
120(2 hr)	11	3	10	11	13	6	10	-12	24.3	-18	
AVG. (deg.C)	11.0	3.1	10.0	11.0	13.0	6.2	9.7	-12.0	23.9	-18.0	
GIVEN CONDITION									24±2 deg.C	-18±2 deg.C	

T.C NO. : THERMOCOUPLE NUMBER

RH : RELATIVE HUMIDITY

SEE PAGE 18 FOR T.C NO.

9. SUMMARY

THE RESULTS OF PERFORMANCE MOCK-UP TEST FOR CANADA GRANDVIEW PROJECT  
ARE AS FOLLOWS

1. TEST I

- 1) THE RESULTS OF AIR INFILTRATION & EXFILTRATION, STATIC WATER PENETRATION,  
STRUCTURAL PERFORMANCE TEST AT DESIGN AND PROOF LOAD WERE  
WITHIN THE ALLOWABLE.

2. TEST II

- 1) THERMAL CYCLING TEST  
THERE WERE NO NOTABLE PROBLEMS ON THE SPECIMEN DURING REPEATED  
3 CYCLES OF HOT & COLD CONDITIONS.


PLEASE DO NOT HESITATE TO ASK TO LABORATORY WHEN YOU HAVE QUESTIONS ABOUT  
THIS TEST OR TEST REPORT.

*CNC*  
*Testing Laboratory*

---

CHUNG, JINSE  
PRESIDENT

**10. ELEVATION OF THERMOCOUPLE LOCATION**




**THERMOCOUPLE LOCATION FOR TEST MOCK-UP**  
 ASSUMED INTERIOR VIEW


**11. MOCK-UP DWG.**

\* REFER TO ADDITIONAL DETAIL OF MOCK-UP DWG.


10- 1. ELEVATION / SECTION (INTERIOR VIEW)



10- 2. HORIZONTAL SECTION DETAIL FOR MULLION & MEETING STILE




10- 3. HORIZONTAL SECTION DETAIL FOR JAMB & LOCKING STILE






10- 4. VERTICAL SECTION DETAIL FOR SILL & BOTTOM RAIL



10- 5. VERTICAL SECTION DETAIL FOR HEAD & TOP RAIL



PHOTOS OF MOCK-UP TEST


1. PHOTOS OF SPECIMEN



2. WATER PENETRATION TEST UNDER STATIC PRESSURE ; ASTM E 331




3. STRUCTURAL PERFORMANCE TEST BY STATIC PRESSURE (DESIGN LOAD) ; ASTM E 330




△ MAX. DEFLECTION AND PERMANENT SET @ +100% DESIGN LOAD

§. ±100% DESIGN LOAD  
 ±1.44 kPa (±30.08 psf)




△ MAX. DEFLECTION AND PERMANENT SET @ -100% DESIGN LOAD

4. STRUCTURAL PERFORMANCE TEST BY STATIC PRESSURE (PROOF LOAD) ; ASTM E 330



△ MAX. DEFLECTION AND PERMANENT SET @ +150% DESIGN LOAD

§. ±150% DESIGN LOAD  
 ±2.16 kPa (±45.12 psf)



△ MAX. DEFLECTION AND PERMANENT SET @ -150% DESIGN LOAD

5. PHOTOS (THERMOCOUPLE)



△ JAMB



△ MULLION



△ SILL



△ RAIL & GLASS

# CERTIFICATE OF ACCREDITATION

## CNC R&D Center

**Accreditation No. :** KT638

**Corporation Registration No. :** 134611-0020185

**Address of Laboratory :** 222, Indeung-ro, Sancheok-myeon, Chunggu-si,  
Chungcheongbuk-do, Korea

**date of Initial Accreditation :** October 7, 2014

**Duration :** November 20, 2018 ~ November 19, 2022

**Scope of Accreditation :** Attached Annex

**Date of issue :** November 20, 2018

**This testing laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025 : 2005. This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated 8 January 2009).**



*LEE Seung Woo*

Administrator

Korea Laboratory Accreditation Scheme